EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains at 5th cross road of CHS 707 4th phase in Attur ward no 03
2	Amount of work portion	
3	Estimated Cost	Rs. 10.00 Lakhs
4	Name of Contractor	H S Palakshamurthy
5	Agreement no	No 495/2013-14, dt:01/03/2014
6	No and date under which work order issued	No 495/2013-14, dt:01/03/2014
7	Time limit riginally fixed for completion	90 days
8	Date of application by the contractor for granting	30-8-2014
9	Date of receipt of application in the Sub Division office	30.8.2014
10	Extension granted if any	—
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	—
14	Time now applied for	88 days
15	Date of recommanding ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	—
17	Balance of work remaining work	-
18	Probable time required for completion of remaining work	88 days
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be approved with penalty for delay.
21	Remarks of the EE and the daily rate of penalty proposed	1% of delay penalty proposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore-64